

QC ABSTRACT

Name of Work: Improvements to Roads and Main and Cross Roads Balaji layout and surrounding areas in Ward No.3 Kodigehalli BBMP, Bangalore.

Sl. No.	Item	Quantity As Per BOQ	Required No's of testes	Actual No's of testes	Testes		Frequency
					Cement	Small Aggregates	
1	1:4:8	175.05 Cum	3	3			One Test Per Lot
2	M20	154.14 Cum	7	7		Concrete Cube Compressive Strength	-
3	M30	117.00 Cum	6	6		Concrete Cube Compressive Strength	-
4	Steel	9.25 Tonne	1	1		Concrete Blocks Compressive Strength	-
5	Slab (100mm)	378.00 Sqm	3	3		Concrete Core Compressive Strength	-
6	Slab (230mm)	117.00 Sqm	1	1		Concrete Core Compressive Strength	-
7	Kerb	753.00 Nos	3	3		Concrete Core Compressive Strength	-

Cubes

0-5 Cum 1Set
6-15 Cum 2Set
16-30 Cum 3Set
31-50 Cum 4Set
Add 1set for extra 50Cum




Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 26.11.2020

TEST REPORT

CLIENT	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
AGENCY	:	Sri. Byate Gowda S N, Contractor, Bangalore.
NAME OF THE WORK	:	Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
SAMPLE ID	:	Cement (Birla OPC 53 Grade)
SAMPLE CONDITION	:	Satisfactory
DATE OF MANUFACTURE	:	October - 2020
DATE OF TESTING	:	24.11.2020 to 26.11.2020
SAMPLES SUPPLIED BY	:	AGENCY

The results of the tests conducted on the cement sample are as follows:

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 269-2015
1	a) Initial Setting Time	IS-4031 (Part -5)	120 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5)	330 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	28.00 %	-

Note:

- ⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.
- ⇒ The results indicated above are based on the tests carried out on the samples Collected at the Site.
- ⇒ Any Query regarding the report must be reported within 30days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No.01, Satvika Nilaya, Opp. Widla Poorna Prajna School,
Ramalah layout, Nagasandra, Bangalore - 560 073.

PH.No: 9591618639 GST IN:29CNWPD9510K1ZB Email:civilaimconsultants@gmail.com



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 27.11.2020

TEST REPORT

CLIENT	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
AGENCY	:	Sri. Byate Gowda S N, Contractor, Bangalore.
NAME OF THE WORK	:	Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
SAMPLE ID	:	Cement (Birla OPC 53 Grade)
SAMPLE CONDITION	:	Satisfactory
DATE OF MANUFACTURE	:	October - 2020
DATE OF TESTING	:	25.11.2020 to 27.11.2020
SAMPLES SUPPLIED BY	:	AGENCY

The results of the tests conducted on the cement sample are as follows:


Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 269-2015
1	a) Initial Setting Time	IS-4031 (Part -5)	135 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5)	350 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	29.00 %	-

Note:

- ⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.
- ⇒ The results indicated above are based on the tests carried out on the samples Collected at the Site.
- ⇒ Any Query regarding the report must be reported within 30days from the date of testing.


Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS


Authorised Signatory

No.01, Satvika Nilaya, Opp. Widla Poorna Prajna School,
Ramalah layout, Nagasandra, Bangalore - 560 073.

PH.No: 9591618639 GST IN:29CNWPD9510K1ZB Email:civilaimconsultants@gmail.com



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 02.12.2020

TEST REPORT

CLIENT	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
AGENCY	:	Sri. Byate Gowda S N, Contractor, Bangalore.
NAME OF THE WORK	:	Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
SAMPLE ID	:	Cement (Birla OPC 53 Grade)
SAMPLE CONDITION	:	Satisfactory
DATE OF MANUFACTURE	:	October - 2020
DATE OF TESTING	:	30.11.2020 to 02.12.2020
SAMPLES SUPPLIED BY	:	AGENCY

The results of the tests conducted on the cement sample are as follows:

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 269-2015
1	a) Initial Setting Time	IS-4031 (Part -5)	150 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5)	345 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	30.50 %	-

Note:

- ⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.
- ⇒ The results indicated above are based on the tests carried out on the samples Collected at the Site.
- ⇒ Any Query regarding the report must be reported within 30days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No.01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah layout, Nagasandra, Bangalore - 560 073.

PH.No: 9591618639 GST IN:29CNWPD9510K1ZB Email:civilaimconsultants@gmail.com



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date : 26.11.2020

TEST REPORT ON FINE AGGREGATES (SAND)

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
Date of Testing : 26.11.2020
IS Code : IS 383:2016
: IS 2386 (Part 1):1963(RA 2011)
Sample Condition : Satisfactory
Material : Sand

Total Wt. of Aggregates in gms 1000

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	89	8.90	8.90	91.1	90-100
2.36	136	13.60	22.50	77.5	75-100
1.18	184	18.40	40.90	59.1	55-90
600 Micron	165	16.50	57.40	42.6	35-59
300 Micron	220	22.00	79.40	20.6	8-30
150 Micron	158	15.80	95.20	4.8	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date : 27.11.2020

TEST REPORT ON FINE AGGREGATES (SAND)

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
Date of Testing : 27.11.2020
IS Code : IS 383:2016
: IS 2386 (Part 1):1963(RA 2011)
Sample Condition : Satisfactory
Material : Sand

Total Wt. of Aggregates in gms 1000

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	84	8.40	8.40	91.6	90-100
2.36	125	12.50	20.90	79.1	75-100
1.18	189	18.90	39.80	60.2	55-90
600 Micron	152	15.20	55.00	45.0	35-59
300 Micron	226	22.60	77.60	22.4	8-30
150 Micron	165	16.50	94.10	5.9	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date : 02.12.2020

TEST REPORT ON FINE AGGREGATES (SAND)

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
Date of Testing : 02.12.2020
IS Code : IS 383:2016
: IS 2386 (Part 1):1963(RA 2011)
Sample Condition : Satisfactory
Material : Sand

Total Wt. of Aggregates in gms 1000

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	74	7.40	7.40	92.6	90-100
2.36	156	15.60	23.00	77.0	75-100
1.18	198	19.80	42.80	57.2	55-90
600 Micron	156	15.60	58.40	41.6	35-59
300 Micron	228	22.80	81.20	18.8	8-30
150 Micron	165	16.50	97.70	2.3	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.:

CACE/BBMP/BGSN/W.No.8/2020-21

Date : 26.11.2020

TEST REPORT ON FINE AGGREGATES (SAND) IS 2116-1980

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
Date of Testing : 26.11.2020
Sample Condition : Satisfactory
Material : Sand - Masonry

Total wt. of aggregates in gms = 1000

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits as per IS 2116-1980
4.75	0	0.00	0.00	100.0	100
2.36	12	1.20	1.20	98.8	90-100
1.18	39	3.90	5.10	94.9	70-100
600 Micron	86	8.60	13.70	86.3	40-100
300 Micron	265	26.50	40.20	59.8	5-70
150 Micron	489	48.90	89.10	10.9	0-15

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date : 27.11.2020

TEST REPORT ON FINE AGGREGATES (SAND) IS 2116-1980

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
Date of Testing : 27.11.2020
Sample Condition : Satisfactory
Material : Sand - Masonry

Total wt. of aggregates in gms = 1000

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits as per IS 2116-1980
4.75	0	0.00	0.00	100.0	100
2.36	14	1.40	1.40	98.6	90-100
1.18	38	3.80	5.20	94.8	70-100
600 Micron	89	8.90	14.10	85.9	40-100
300 Micron	256	25.60	39.70	60.3	5-70
150 Micron	498	49.80	89.50	10.5	0-15

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.:

CACE/BBMP/BGSN/W.No.8/2020-21

Date : 02.12.2020

TEST REPORT ON FINE AGGREGATES (SAND) IS 2116-1980

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
Date of Testing : 02.12.2020
Sample Condition : Satisfactory
Material : Sand - Masonry

Total wt. of aggregates in gms = 1000

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits as per IS 2116-1980
4.75	0	0.00	0.00	100.0	100
2.36	14	1.40	1.40	98.6	90-100
1.18	35	3.50	4.90	95.1	70-100
600 Micron	89	8.90	13.80	86.2	40-100
300 Micron	246	24.60	38.40	61.6	5-70
150 Micron	498	49.80	88.20	11.8	0-15

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No
Ra
PH

No.01, Satvika Nilaya, Opp. Widla Poorna Prajna School,
Ramalah layout, Nagasandra, Bangalore - 560 073.

PH.No: 9591618639 GST IN:29CNWPD9510K1ZB Email:civilaimconsultants@gmail.com



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date : 26.11.2020

TEST REPORT ON COARSE AGGREGATES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
Date of Testing : 26.11.2020
IS Code : IS 383:2016
: IS 2386 (Part 1):1963(RA 2011)
Sample Condition : Satisfactory
Material : 20mm Aggregates

Total Wt. of Aggregates in gms= 5000

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
40	0	0	0	100	100
20	184	3.7	3.7	96.3	95-100
10	2465	49.3	53.0	47.0	25-55
4.75	1958	39.2	92.1	7.9	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date : 27.11.2020

TEST REPORT ON COARSE AGGREGATES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
Date of Testing : 27.11.2020
IS Code : IS 383:2016
: IS 2386 (Part 1):1963(RA 2011)
Sample Condition : Satisfactory
Material : 20mm Aggregates

Total Wt. of Aggregates in gms= 5000

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
40	0	0	0	100	100
20	198	4.0	4.0	96.0	95-100
10	2436	48.7	52.7	47.3	25-55
4.75	1952	39.0	91.7	8.3	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date : 02.12.2020

TEST REPORT ON COARSE AGGREGATES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
Date of Testing : 02.12.2020
IS Code : IS 383:2016
: IS 2386 (Part 1):1963(RA 2011)
Sample Condition : Satisfactory
Material : 20mm Aggregates

Total Wt. of Aggregates in gms= 5000

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
40	0	0	0	100	100
20	195	3.9	3.9	96.1	95-100
10	2436	48.7	52.6	47.4	25-55
4.75	1989	39.8	92.4	7.6	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date : 26.11.2020

TEST REPORT ON COARSE AGGREGATES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
Date of Testing : 26.11.2020
IS Code : IS 383:2016
: IS 2386 (Part 1):1963(RA 2011)
Sample Condition : Satisfactory
Material : 40mm Aggregates

Total Wt. of Aggregates in gms 15000

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
80	0	0	0	100	100
40	198	1.32	1.32	98.68	95-100
20	8230	54.87	56.19	43.81	30-70
10	3215	21.43	77.62	22.38	10-35
4.75	2856	19.04	96.66	3.34	0-5

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No.01, Satvika Nilaya, Opp. Widla Poorna Prajna School,
Ramalah layout, Nagasandra, Bangalore - 560 073.

PH.No: 9591618639 GST IN:29CNWPD9510K1ZB Email:civilaimconsultants@gmail.com



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BQSN/W.No.8/2020-21

Date : 27.11.2020

TEST REPORT ON COARSE AGGREGATES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
Date of Testing : 27.11.2020
IS Code : IS 383:2016
: IS 2386 (Part 1):1963(RA 2011)
Sample Condition : Satisfactory
Material : 40mm Aggregates

Total Wt. of Aggregates in gms 15000

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
80	0	0	0	100	100
40	189	1.26	1.26	98.74	95-100
20	8236	54.91	56.17	43.83	30-70
10	3265	21.77	77.93	22.07	10-35
4.75	2815	18.77	96.70	3.30	0-5

Notes

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No: CACE/BBMP/BGSN/W.No.8/2020-21

Date : 02.12.2020

TEST REPORT ON COARSE AGGREGATES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
Date of Testing : 02.12.2020
IS Code : IS 383:2016
: IS 2386 (Part 1):1963(RA 2011)
Sample Condition : Satisfactory
Material : 40mm Aggregates

Total Wt. of Aggregates in gms 15000

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
80	0	0	0	100	100
40	175	1.17	1.17	98.83	95-100
20	8326	55.51	56.67	43.33	30-70
10	3365	22.43	79.11	20.89	10-35
4.75	2815	18.77	97.87	2.13	0-5

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001:2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No: CACE/BBMP/BGSH/W/No.4/2020-21

Date: 30.11.2020

TEST REPORT OF PHYSICAL PROPERTIES OF REINFORCEMENT STEEL

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads of Pakaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
Steel Dia/Length : 8mm, 10mm, 12mm " Fe500 TMT Bars"
Reference to BIS codes : IS 1786:2008 (RA 2013) High Strength Deformed Steel Bars and Wires for Concrete Reinforcement Specification
: IS 1608:2005 Metallic Materials- Tensile Testing at Ambient Temperature
Sample Condition : Satisfactory
Date of test : 30.11.2020

S.No	Brand	Nominal size (dia in mm)	Mass per meter (kg/meter)	TENSILE STRENGTH			
				0.20 % proof stress/ yield stress (N/mm ²)	Tensile strength (N/mm ²)	TS/YS ratio	Elongation, percent on gauge length
1	TMT	8	0.396	542	625	1.15	13
2	TMT	10	0.618	559	649	1.16	14.5
3	TMT	12	0.839	568	663	1.17	16.5

Notes:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 14.12.2020

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Agency : Sri. Byate Gowda S N, Contractor, Bangalore.

Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.

Sample ID : Cement Concrete - Raft

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Sample Condition : Satisfactory

Grade of Concrete : M₂₀

Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	07.12.2020	14.12.2020	8.136	338.3	15.04
2	07.12.2020	14.12.2020	8.168	345.4	15.35
3	07.12.2020	14.12.2020	8.144	359.6	15.98

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACR/BBMP/BQSN/W.No.8/2020-21

Date: 04.01.2021

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
Sample ID : Cement Concrete - Rafi
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm²
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Sample Condition : Satisfactory
Grade of Concrete : M₂₀
Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (kg)	Failure load (kN)	Compressive strength (N/mm ²)
1	07.12.2020	04.01.2021	8.168	504.6	22.43
2	07.12.2020	04.01.2021	8.175	519.3	23.08
3	07.12.2020	04.01.2021	8.182	525.3	23.35

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 14.12.2020

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Agency : Sri. Byate Gowda S N, Contractor, Bangalore.

Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.

Sample ID : Cement Concrete - Raft

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Sample Condition : Satisfactory

Grade of Concrete : M₂₀

Compressive Strength as on : 7th day

SLNo.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	07.12.2020	14.12.2020	8.164	352.3	15.66
2	07.12.2020	14.12.2020	8.138	339.6	15.09
3	07.12.2020	14.12.2020	8.149	346.5	15.40

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No: CACE/BBMP/ECGN/W/No.2/2020-21

Date: 04.01.2021

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byre Gowda S N, Contractor, Bangalore.
Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding area in Ward No.2 Kodigehalli, BBMP, Bangalore.
Sample ID : Cement Concrete - Rabi
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm²
Technical Reference : IS: 516-1959 (Reaffirmed 2002)
Sample Condition : Satisfactory
Grade of Concrete : M₂₀
Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	07.12.2020	04.01.2021	8.166	508.2	22.59
2	07.12.2020	04.01.2021	8.184	516.3	22.95
3	07.12.2020	04.01.2021	8.152	489.6	21.76

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.


Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS


Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 17.12.2020

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Agency : Sri. Byate Gowda S N, Contractor, Bangalore.

Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.

Sample ID : Cement Concrete - Wall

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Sample Condition : Satisfactory

Grade of Concrete : M₂₀

Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	10.12.2020	17.12.2020	8.140	336.3	14.95
2	10.12.2020	17.12.2020	8.168	346.5	15.40
3	10.12.2020	17.12.2020	8.155	352.8	15.68

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 17.12.2020

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
Sample ID : Cement Concrete - Wall
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm²
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Sample Condition : Satisfactory
Grade of Concrete : M₂₀
Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	10.12.2020	17.12.2020	8.140	336.3	14.95
2	10.12.2020	17.12.2020	8.168	346.5	15.40
3	10.12.2020	17.12.2020	8.155	352.8	15.68

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

**Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore**

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 07.01.2021

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Agency : Sri. Byate Gowda S N, Contractor, Bangalore.

Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.

Sample ID : Cement Concrete - Wall

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Sample Condition : Satisfactory

Grade of Concrete : M₂₀

Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	10.12.2020	07.01.2021	8.168	508.2	22.59
2	10.12.2020	07.01.2021	8.135	516.2	22.94
3	10.12.2020	07.01.2021	8.146	500.8	22.26

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 17.12.2020

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Agency : Sri. Byate Gowda S N, Contractor, Bangalore.

Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.

Sample ID : Cement Concrete - Wall

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Sample Condition : Satisfactory

Grade of Concrete : M₂₀

Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	10.12.2020	17.12.2020	8.165	336.3	14.95
2	10.12.2020	17.12.2020	8.138	345.2	15.34
3	10.12.2020	17.12.2020	8.146	358.9	15.95

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 07.01.2021

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Agency : Sri. Byate Gowda S N, Contractor, Bangalore.

Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.

Sample ID : Cement Concrete - Wall

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Sample Condition : Satisfactory

Grade of Concrete : M₂₀

Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	10.12.2020	07.01.2021	8.166	506.2	22.50
2	10.12.2020	07.01.2021	8.154	516.3	22.95
3	10.12.2020	07.01.2021	8.139	488.9	21.73

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 18.12.2020

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Agency : Sri. Byate Gowda S N, Contractor, Bangalore.

Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.

Sample ID : Cement Concrete - Raft

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Sample Condition : Satisfactory

Grade of Concrete : M₂₀

Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	11.12.2020	18.12.2020	8.168	339.5	15.09
2	11.12.2020	18.12.2020	8.146	346.5	15.40
3	11.12.2020	18.12.2020	8.152	330.3	14.68

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No: CACE/BBMP/BGSN/WNo.8/2020-21

Date: 08.01.2021

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Agency : Sri. Byate Gowda S N, Contractor, Bangalore.

Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.

Sample ID : Cement Concrete - Raft

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Sample Condition : Satisfactory

Grade of Concrete : M₂₀

Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	11.12.2020	08.01.2021	8.168	508.2	22.59
2	11.12.2020	08.01.2021	8.154	511.3	22.72
3	11.12.2020	08.01.2021	8.146	526.3	23.39

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 21.12.2020

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Agency : Sri. Byate Gowda S N, Contractor, Bangalore.

Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.

Sample ID : Cement Concrete - Wall

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Sample Condition : Satisfactory

Grade of Concrete : M₂₀

Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	14.12.2020	21.12.2020	8.148	336.3	14.95
2	14.12.2020	21.12.2020	8.165	345.2	15.34
3	14.12.2020	21.12.2020	8.138	356.2	15.83

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.S/2020-21

Date: 11.01.2021

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
Sample ID : Cement Concrete - Wall
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm²
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Sample Condition : Satisfactory
Grade of Concrete : M₂₀
Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	14.12.2020	11.01.2021	8.158	482.5	21.44
2	14.12.2020	11.01.2021	8.149	516.3	22.95
3	14.12.2020	11.01.2021	8.165	510.6	22.69

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No: CACE/BBMP/FGSN/W.No.8/2020-21

Date: 21.12.2020

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Agency : Sri. Byate Gowda S N, Contractor, Bangalore.

Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.

Sample ID : Cement Concrete - Wall

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Sample Condition : Satisfactory

Grade of Concrete : M₂₀

Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	14.12.2020	21.12.2020	8.168	336.3	14.95
2	14.12.2020	21.12.2020	8.154	346.5	15.40
3	14.12.2020	21.12.2020	8.149	352.8	15.68

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No: CAGE/BBMP/ECEN/W2No.8/2020-21

Date: 11.01.2021

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
Sample ID : Cement Concrete - Wall
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm²
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Sample Condition : Satisfactory
Grade of Concrete : M₂₀
Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	14.12.2020	11.01.2021	8.144	508.2	22.59
2	14.12.2020	11.01.2021	8.168	516.3	22.95
3	14.12.2020	11.01.2021	8.152	489.6	21.76

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

For CIVIL AIM CONSULTANTS & ENGINEERS

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Date: 25.12.2020

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Agency : Sri. Byate Gowda S N, Contractor, Bangalore.

Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.

Sample ID : Cement Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Sample Condition : Satisfactory

Grade of Concrete : M₃₀

Compressive Strength as on : 7th day


Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	18.12.2020	25.12.2020	8.144	505.2	22.45
2	18.12.2020	25.12.2020	8.136	489.6	21.76
3	18.12.2020	25.12.2020	8.152	516.3	22.95

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.


Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS



Authorised Signatory

No.01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramalah layout, Nagasandra, Bangalore - 560 073.

PH.No: 9591618639 GST IN:29CNWPD9510K1ZB Email:civilaimconsultants@gmail.com



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Date: 15.01.2021

Job No: CACE/BBMP/BGSN/W.No.S/2020-21

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Agency : Sri. Byate Gowda S N, Contractor, Bangalore.

Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.

Sample ID : Cement Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Sample Condition : Satisfactory

Grade of Concrete : M₃₀

Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	18.12.2020	15.01.2021	8.201	725.3	32.24
2	18.12.2020	15.01.2021	8.189	716.8	31.86
3	18.12.2020	15.01.2021	8.194	708.9	31.51

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 25.12.2020

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Agency : Sri. Byate Gowda S N, Contractor, Bangalore.

Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.

Sample ID : Cement Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Sample Condition : Satisfactory

Grade of Concrete : M₃₀

Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	18.12.2020	25.12.2020	8.165	502.2	22.32
2	18.12.2020	25.12.2020	8.138	486.3	21.61
3	18.12.2020	25.12.2020	8.159	519.6	23.09

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No.01
Rama
PH.No

No.01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramalah layout, Nagasandra, Bangalore - 560 073.

PH.No: 9591618639 GST IN:29CNWPD9510K1ZB Email:civilaimconsultants@gmail.com



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 15.01.2021

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Agency : Sri. Byate Gowda S N, Contractor, Bangalore.

Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.

Sample ID : Cement Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Sample Condition : Satisfactory

Grade of Concrete : M₃₀

Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	18.12.2020	15.01.2021	8.188	715.2	31.79
2	18.12.2020	15.01.2021	8.169	726.6	32.29
3	18.12.2020	15.01.2021	8.152	734.8	32.66

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17035:2017 Laboratory

Job No: CACE/RRMP/BGSN/W.No.8/2020-21

Date: 25.12.2020

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, RRMP, Bangalore.
Agency : Sri. Dyate Gowda S N, Contractor, Bangalore.
Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, RRMP, Bangalore.
Sample ID : Cement Concrete
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm²
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Sample Condition : Satisfactory
Grade of Concrete : M₃₀
Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (kN)	Compressive strength (N/mm ²)
1	18.12.2020	25.12.2020	8.165	515.3	22.90
2	18.12.2020	25.12.2020	8.138	532.3	23.21
3	18.12.2020	25.12.2020	8.174	497.8	22.12

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory;
2. The results indicated above are based on the tests carried out on the samples collected at the Site;
3. Any Query regarding the report must be reported within 30 days from the date of testing

Assistant Executive Engineer
Kodigehalli Sub Division
RRMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001:2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory



Date: 15.01.2021

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client

: Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Agency

: Sri. Byate Gowda S N, Contractor, Bangalore.

Name of the work

: Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.

Sample ID

: Cement Concrete

Size of cubes

: 150mmx150mmx150mm

Cross Sectional Area

: 22500 mm²

Technical Reference

: IS: 516-1959 (Reaffirmed 2008)

Sample Condition

: Satisfactory

Grade of Concrete

: M₃₀

Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	18.12.2020	15.01.2021	8.155	715.2	31.79
2	18.12.2020	15.01.2021	8.168	729.3	32.41
3	18.12.2020	15.01.2021	8.184	705.3	31.35

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 25.12.2020

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore;
Agency : Sri. Byate Gowda S N, Contractor, Bangalore;
Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore;
Sample ID : Cement Concrete
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm²
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Sample Condition : Satisfactory
Grade of Concrete : M₃₀
Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (kN)	Compressive strength (N/mm ²)
1	18.12.2020	25.12.2020	8.163	515.2	22.90
2	18.12.2020	25.12.2020	8.138	500.9	22.26
3	18.12.2020	25.12.2020	8.146	526.3	23.39

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 15.01.2021

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Agency : Sri. Byate Gowda S N, Contractor, Bangalore.

Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.

Sample ID : Cement Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Sample Condition : Satisfactory

Grade of Concrete : M₃₀

Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	18.12.2020	15.01.2021	8.158	715.2	31.79
2	18.12.2020	15.01.2021	8.179	726.3	32.28
3	18.12.2020	15.01.2021	8.165	734.5	32.64

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No.01, Satvika Nilaya, Opp. Widla Poorna Prajna School,
Ramaiah layout, Nagasandra, Bangalore - 560 073.

PH.No: 9591618639 GST IN:29CNWPD9510K1ZB Email:civilaimconsultants@gmail.com



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 25.12.2020

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Agency : Sri. Byate Gowda S N, Contractor, Bangalore.

Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.

Sample ID : Cement Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Sample Condition : Satisfactory

Grade of Concrete : M₃₀

Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	18.12.2020	25.12.2020	8.154	500.2	22.23
2	18.12.2020	25.12.2020	8.138	516.3	22.95
3	18.12.2020	25.12.2020	8.159	528.9	23.51

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 15.01.2021

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.

Agency : Sri. Byate Gowda S N, Contractor, Bangalore.

Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.

Sample ID : Cement Concrete

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

Sample Condition : Satisfactory

Grade of Concrete : M₃₀

Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	18.12.2020	15.01.2021	8.188	715.2	31.79
2	18.12.2020	15.01.2021	8.160	729.6	32.43
3	18.12.2020	15.01.2021	8.145	734.5	32.64

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory



Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 25.12.2020

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore,
Agency : Sri. Byate Gowda S N, Contractor, Bangalore,
Name of the work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
Sample ID : Cement Concrete
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm²
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Sample Condition : Satisfactory
Grade of Concrete : M₃₀
Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	18.12.2020	25.12.2020	8.166	526.3	23.39
2	18.12.2020	25.12.2020	8.154	515.2	22.90
3	18.12.2020	25.12.2020	8.148	500.8	22.26

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No: CACE/RRMP/KODGHALI/W.H.No.8/2020-21

Date: 15.01.2021

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Ryate Gowda S N Contractor, Bangalore.
Name of the work : Improvement in Roads and Main and Cross Roads of Babu layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
Sample ID : Cement Concrete
Size of cubes : 150mm x 150mm x 150mm
Cross Sectional Area : 22500 mm²
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Sample Condition : Satisfactory
Grade of Concrete : M₃₀
Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (kN)	Compressive strength (N/mm ²)
1	18.12.2020	15.01.2021	8.188	715.2	31.79
2	18.12.2020	15.01.2021	8.165	726.3	32.28
3	18.12.2020	15.01.2021	8.146	704.6	31.32

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 21.12.2020

PRECAST SLAB 100mm Thick(CORE) TEST REPORT

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Contractor : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
No. of Sample Tested : 03
Date of Testing : 21.12.2020
Technical Reference : IS:516-1959 (Reaffirmed 1999), SP-24:1983.
Sample Condition : Satisfactory
Grade of Concrete : M₃₀

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m ³)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm ²)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm ²)	Equivalent Cube Compressive Strength (N/mm ²)
1	50.00	82.00	0.380	2360.15	1.64	0.961	32.10	16.35	17.66	16.97	21.21
2	50.00	84.00	0.393	2382.78	1.68	0.965	33.50	17.06	18.43	17.79	22.24
3	50.00	86.00	0.405	2398.43	1.72	0.970	34.60	17.62	19.03	18.46	23.07


Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 21.12.2020

PRECAST SLAB 230mm Thick(CORE) TEST REPORT

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Contractor : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
No. of Sample Tested : 03
Date of Testing : 21.12.2020
Technical Reference : IS:516-1959 (Reaffirmed 1999), SP-24:1983.
Sample Condition : Satisfactory
Grade of Concrete : M₂₀

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m ³)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm ²)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm ²)	Equivalent Cube Compressive Strength (N/mm ²)
1	90.00	121.00	1.789	2324.07	1.34	0.929	116.20	18.27	19.73	18.33	22.91
2	90.00	123.00	1.868	2387.24	1.37	0.932	112.30	17.65	19.06	17.76	22.20
3	90.00	127.00	1.947	2409.84	1.41	0.936	115.80	18.20	19.66	18.41	23.01

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division..
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No.01, Satvika Nilaya, Opp. Widla Poorna Prajna School,
Ramaiah layout, Nagasandra, Bangalore - 560 073.

PH.No: 9591618639 GST IN:29CNWPD9510K1ZB Email: civilaimconsultants@gmail.com



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 22.12.2020

PRECAST SLAB 100mm Thick(CORE) TEST REPORT

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Contractor : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
No. of Sample Tested : 03
Date of Testing : 22.12.2020
Technical Reference : IS:516-1959 (Reaffirmed 1999), SP-24:1983.
Sample Condition : Satisfactory
Grade of Concrete : M₂₀

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m ³)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm ²)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm ²)	Equivalent Cube Compressive Strength (N/mm ²)
1	50.00	85.00	0.389	2330.78	1.70	0.968	32.50	16.55	17.88	17.30	21.62
2	50.00	87.00	0.405	2370.86	1.74	0.972	33.90	17.27	18.65	18.12	22.65
3	50.00	89.00	0.419	2397.70	1.78	0.976	34.50	17.57	18.98	18.53	23.16

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 23.12.2020

PRECAST SLAB 100mm Thick(CORE) TEST REPORT

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Contractor : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
No. of Sample Tested : 03
Date of Testing : 23.12.2020
Technical Reference : IS:516-1959 (Reaffirmed 1999), SP-24:1983.
Sample Condition : Satisfactory
Grade of Concrete : M₂₀

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m ³)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm ²)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm ²)	Equivalent Cube Compressive Strength (N/mm ²)
1	50.00	85.00	0.389	2330.78	1.70	0.968	31.90	16.25	17.55	16.98	21.22
2	50.00	87.00	0.405	2370.86	1.74	0.972	32.60	16.60	17.93	17.43	21.78
3	50.00	89.00	0.419	2397.70	1.78	0.976	33.40	17.01	18.37	17.93	22.42

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No: CACE/BBMP/BGN/W.No.8/2020-21

Date: 24.12.2020

KERB STONE (CORE) TEST REPORT

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
No. of Sample Tested : 03
Date of Testing : 24.12.2020
Technical Reference : IS:16-1959 (Reaffirmed 1999), SP-24:1983.
Sample Condition : Satisfactory
Grade of Concrete : M₂₅

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m ³)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm ²)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm ²)	Equivalent Cube Compressive Strength (N/mm ²)
1	50.00	72.00	0.336	2376.71	1.44	0.940	25.20	12.83	13.86	13.02	16.28
2	50.00	71.00	0.329	2359.98	1.42	0.937	26.90	13.70	14.80	13.87	17.34
3	50.00	73.00	0.342	2386.02	1.46	0.942	27.50	14.01	15.13	14.24	17.80

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported reported within 30days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 22.12.2020


KERB STONE (CORE) TEST REPORT

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
No. of Sample Tested : 03
Date of Testing : 22.12.2020
Technical Reference : IS:516-1959 (Reaffirmed 1999), SP-24:1983.
Sample Condition : Satisfactory
Grade of Concrete : M₁₅

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m ³)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm ²)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm ²)	Equivalent Cube Compressive Strength (N/mm ²)
1	50.00	72.00	0.332	2348.42	1.44	0.940	25.30	12.89	13.92	13.07	16.34
2	50.00	74.00	0.345	2374.42	1.48	0.944	26.40	13.45	14.52	13.71	17.13
3	50.00	76.00	0.359	2405.75	1.52	0.948	27.20	13.85	14.96	14.19	17.73

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported reported within 30days from the date of testing.


Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS


Authorised Signatory



CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)



An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BGSN/W.No.8/2020-21

Date: 23.12.2020

KERB STONE (CORE) TEST REPORT

Client : Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Agency : Sri. Byate Gowda S N, Contractor, Bangalore.
Name of Work : Improvements to Roads and Main and Cross Roads of Balaji layout and surrounding areas in Ward No.8 Kodigehalli, BBMP, Bangalore.
No. of Sample Tested : 03
Date of Testing : 23.12.2020
Technical Reference : IS:516-1959 (Reaffirmed 1999), SP-24:1983.
Sample Condition : Satisfactory
Grade of Concrete : M₁₅

Sl. No.	Dia of Core D (mm)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (kg / m ³)	H / D	Correction factor (Based on H/D)	Failure Load (kN)	Core Strength (N/mm ²)	Correction Factor for the Dia. (Strength of the Core x 1.08)	Corrected Cylinder Compressive Strength (N/mm ²)	Equivalent Cube Compressive Strength (N/mm ²)
1	50.00	75.00	0.345	2342.76	1.50	0.946	25.90	13.19	14.25	13.48	16.85
2	50.00	77.00	0.360	2381.12	1.54	0.950	26.20	13.34	14.41	13.70	17.12
3	50.00	79.00	0.372	2398.20	1.58	0.955	27.50	14.01	15.13	14.44	18.05

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported reported within 30days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory